

HUB Bidding & Construction Schedule

2/20/2019

UPDATE: 3/22/2019

Item	Original	Revised Date
Permit Submittal	March 6	Complete
Permit Approval	March 18	April 1
Advertise Bid	March 21	March 28 (4 week bid period)
Pre-Bid Meeting	April 2	April 9
Bid Addendum No. 1	April 5	April 12
Contractor Questions Due	4/3	4/10
Response Out	4/5	4/12
Bid Addendum No. 2	April 12	April 19
Contractor Questions Due	4/10	4/17
Response Out	4/12	4/19 (min. 4 business days before bid opening)
Bid Opening	April 18	April 25 (3:00 PM, Public Opening @ City Hall)
Award Bid	April 23	April 30 (URA Meeting)
Issue Notice to Proceed	April 24	May 1
Contracts in Place	May 1	May 8
Construction Substantial Completion	August 22	August 29